

**THE WALWORTH ROAD PROJECT
WEEKLY WORKS BULLETIN
WEEK STARTING 09/04/07**



Works Completed Week Starting 02/04/07

Temporary Signals	Temporary signals on site week 3 of 12. Situated at Browning St/ Manor Place junction.
Footway Widening Southbound	Paving outside the Old Town Hall – 151 Walworth Road
Footway Widening Northbound	Half the Manor Place raised table complete. The breakout of the footway paving outside 202 (McDonalds) is complete and the temporary surface was installed.
Ducting Works	Outside 202 (McDonalds) as part of the paving works.
Street Lighting	Discussions with TfL regarding the size of the combined column footings. Once resolved further installations will follow.
Tree Planting	Two tree pits were not possible to construct so no trees were planted.
Traffic Signals	

One Week Ahead Week Starting 09/04/07

Temporary Signals	Temporary signals on site week 4 of 12. Situated at Browning St/ Manor Place junction. These have been turned off Thursday evening (5/04/07) with the former permanent signals running over Easter and the temporary signals will be reinstated after 10am on Tuesday (10/04/07).
Footway Widening Southbound	Continue paving outside the Old Town Hall – 151 Walworth Road
Footway Widening Northbound	Continue with the construction of the Manor Place raised table. Pave the footway outside 202 (McDonalds). Begin on the traffic islands and setts in Walworth Road.
Ducting Works	
Street Lighting	
Tree Planting	Two (2) trees to be planted where tree pits can be constructed outside 202 (McDonalds).
Traffic Signals	

Longer Term Programme

The temporary signals will move to the East Street Junction once work at Manor Place is complete. This is programmed for 23/04/07 and will encompass the East Street Raised Table requiring the closure of East Street to Walworth Road.
Signals work on the pedestrian crossing outside 151 will be available for TfL from 10/04/07 after SMS complete the column installation (which is currently under discussion with TfL).
The controller chip for the Signals at Manor Place Junction is in testing. The results are expected 10/04/07. The date for installation is to be decided at this time (results dependant).
Signals work East Street Junction available for TfL from 28/05/07. TI to confirm.
Phase 1 completion date on programme for 25 June 2007.