

**THE WALWORTH ROAD PROJECT
WEEKLY WORKS BULLETIN
WEEK STARTING 07/05/07**



Works Completed Week Starting 07/05/07

Temporary Signals	Temporary signals on site week 8 of 12. Situated at East Street.
Footway Widening Southbound	Granite paving around the East Street area completed. Installation of cycle racks.
Footway Widening Northbound	
Ducting Works	
Tree Planting	Clearmac laid around the tree pits.
Street Lighting	
Traffic Signals	

One Week Ahead Week Starting 14/05/07

Temporary Signals	Temporary signals on site week 9 of 12. Situated at Penrose Street.
Footway Widening Southbound	
Footway Widening Northbound	Begin works on the raised table at Penrose Street.
Ducting Works	Ducting works along Penrose Street carriageway
Street Lighting	SMS to liase with FM Conway regarding civils assistance for combined column foundation.
Traffic Signals	

Longer Term Programme

Penrose Street raised table will start on May 14 th requiring the closure of Penrose Street to Walworth Road for 3 weeks. The P5 bus will be diverted from Walworth Road at Manor Place.
The loading bay kerb and granite sett work will be starting May 14th.
Carriageway resurfacing works will commence on June 11 for 2 weeks. The works will be completed at night and there will be 4 night closures of Walworth Road now and in 6 weeks for the antiskid to be installed. Further information regarding this will be issued in the coming weeks.
The East Street Junction will be available for TI to begin installing signals (providing the dual column issue resolved) from June 4, 2007.
Phase 1 completion date on programme for 25 June 2007.