

# THE WALWORTH ROAD PROJECT

## WEEKLY WORKS BULLETIN WEEK STARTING 07/05/07



### Works Completed Week Starting 30/04/07

Temporary Signals	Temporary signals on site week 7 of 12. Situated at East Street.
Footway Widening Southbound	Works continued on the East Street raised table plus kerb works along and across Walworth Road.
Footway Widening Northbound	
Ducting Works	Ducting works for the East Street/Penrose Street signals halfway across Walworth Road.
Street Lighting	
Traffic Signals	

### One Week Ahead Week Starting 07/05/07

Temporary Signals	Temporary signals on site week 8 of 12. Situated at East Street.
Footway Widening Southbound	Granite paving around the East Street area. Installation of cycle racks.
Footway Widening Northbound	Installation of cycle racks.
Ducting Works	
Street Lighting	SMS to liase with FM Conway regarding civils assistance for combined column foundation.
Tree Planting	Clearmac to be laid around the tree pits.
Traffic Signals	

### Longer Term Programme

The East Street Raised Table commenced 23/04/07 and requires the closure of East Street to Walworth Road for 3 weeks.
Penrose Street raised table will start on May 14 <sup>th</sup> requiring the closure of Penrose Street to Walworth Road for 3 weeks. The P5 bus will be diverted from Walworth Road at Manor Place.
The loading bays will be completed starting May 14th.
Carriageway resurfacing works will commence on June 11 for 2 weeks. The works will be completed at night and there will be 4 night closures of Walworth Road now and in 6 weeks for the antiskid to be installed. Further information regarding this will be issued in the coming weeks.
The East Street Junction will be available for TI to begin installing signals (providing the dual column issue resolved) from June 4, 2007.
Phase 1 completion date on programme for 25 June 2007.