



ID	Build Project Manager	Task Name	% Complete	Duration	Start	Finish	Predecessors	Successors
188		Phase 6 - Turney Road J/O Roseway (3 way lights)	0%	5 days	Fri 15/06/18	Thu 21/06/18		
189		Phase 6.1 - Roseway - East Side	0%	2.5 days	Fri 15/06/18	Thu 19/06/18		
190		Site Clearance	0%	0.5 days	Fri 15/06/18	Fri 15/06/18	195, 201	
191		Kerbs	0%	1 day	Fri 15/06/18	Mon 18/06/18	200, 202	
192		FW - Tactiles/Asphalt	0%	1 day	Mon 18/06/18	Tue 19/06/18	201, 203, 205	
193		Complete	0%	0 days	Tue 19/06/18	Tue 19/06/18	202, 209	
194		Phase 6.2 - Roseway - West Side	0%	2.5 days	Tue 19/06/18	Thu 21/06/18		
195		Site Clearance	0%	0.5 days	Tue 19/06/18	Tue 19/06/18	202, 206	
196		Kerbs	0%	1 day	Wed 20/06/18	Wed 20/06/18	205, 207	
197		FW - Tactiles/Asphalt	0%	1 day	Thu 21/06/18	Thu 21/06/18	206, 213, 208	
198		Complete	0%	0 days	Thu 21/06/18	Thu 21/06/18	207, 209	
199		Complete	0%	0 days	Thu 21/06/18	Thu 21/06/18	203, 208, 207	
200		Phase 7 - Turney Road J/O Burbage Road (TTR0 / 3 Way lights Ped Phase)	0%	25 days	Fri 22/06/18	Thu 26/07/18		
201		Phase 7.1 - Turney Road (East of Burbage Road)	0%	7 days	Fri 22/06/18	Mon 02/07/18		
202		Phase 7.1.1 - Island Works (TTR0)	0%	3.5 days	Fri 22/06/18	Wed 27/06/18		
203		Disconnect and Remove Beacon	0%	1 day	Fri 22/06/18	Fri 22/06/18	207, 214	
204		Site Clearance - Remove Triangular Island	0%	0.5 days	Mon 25/06/18	Mon 25/06/18	213, 215, 232, 219, 249	
205		Install New Square Island	0%	1 day	Mon 25/06/18	Tue 26/06/18	214, 216	
206		Make Good	0%	1 day	Tue 26/06/18	Wed 27/06/18	215, 217, 224	
207		Complete	0%	0 days	Wed 27/06/18	Wed 27/06/18	216, 228	
208		Phase 7.1.2 - North Footway (TTR0)	0%	3 days	Mon 25/06/18	Thu 28/06/18		
209		Site Clearance	0%	1 day	Mon 25/06/18	Tue 26/06/18	214, 220	
210		Kerbs	0%	1 day	Tue 26/06/18	Wed 27/06/18	219, 221	
211		Footway	0%	1 day	Wed 27/06/18	Thu 28/06/18	220, 222, 224	
212		Complete	0%	0 days	Thu 28/06/18	Thu 28/06/18	221, 228	
213		Phase 7.1.3 - South Footway (2 way lights)	0%	2.5 days	Thu 28/06/18	Mon 02/07/18		
214		Site Clearance	0%	0.5 days	Thu 28/06/18	Mon 02/07/18	216, 221, 225	
215		Kerbs	0%	1 day	Fri 29/06/18	Fri 29/06/18	224, 226	
216		Footway	0%	1 day	Mon 02/07/18	Mon 02/07/18	225, 227, 231	
217		Complete	0%	0 days	Mon 02/07/18	Mon 02/07/18	226, 228	
218		Complete	0%	0 days	Mon 02/07/18	Mon 02/07/18	217, 222, 227, 231	
219		Phase 7.2 - Turney Road (West of Burbage Road)	0%	7 days	Tue 03/07/18	Wed 11/07/18		
220		Phase 7.2.1 - Island Works (TTR0)	0%	3.5 days	Tue 03/07/18	Fri 06/07/18		
221		Disconnect and Remove Beacon	0%	1 day	Tue 03/07/18	Tue 03/07/18	226, 232	
222		Site Clearance - Remove Triangular Island	0%	0.5 days	Wed 04/07/18	Wed 04/07/18	231, 214, 233, 237	
223		Install New Square Island	0%	1 day	Wed 04/07/18	Thu 05/07/18	232, 234	
224		Make Good	0%	1 day	Thu 05/07/18	Fri 06/07/18	233, 235, 242	
225		Complete	0%	0 days	Fri 06/07/18	Fri 06/07/18	234	
226		Phase 7.2.2 - North Footway (TTR0)	0%	3 days	Wed 04/07/18	Mon 09/07/18		
227		Site Clearance	0%	1 day	Wed 04/07/18	Thu 05/07/18	232, 238	
228		Kerbs	0%	1 day	Thu 05/07/18	Fri 06/07/18	237, 239	
229		Footway	0%	1 day	Fri 06/07/18	Mon 09/07/18	238, 240, 242	
230		Complete	0%	0 days	Mon 09/07/18	Mon 09/07/18	239	
231		Phase 7.2.3 - South Footway (2 way lights)	0%	2.5 days	Mon 09/07/18	Wed 11/07/18		
232		Site Clearance	0%	0.5 days	Mon 09/07/18	Mon 09/07/18	234, 239, 243	
233		Kerbs	0%	1 day	Tue 10/07/18	Tue 10/07/18	242, 244	
234		Footway	0%	1 day	Wed 11/07/18	Wed 11/07/18	243, 245, 248	
235		Complete	0%	0 days	Wed 11/07/18	Wed 11/07/18	244	
236		Phase 7.3 - Burbage Road J/O Turney Road	0%	7 days	Thu 12/07/18	Fri 20/07/18		
237		Phase 7.3.1 - Island Works (TTR0)	0%	3.5 days	Thu 12/07/18	Tue 17/07/18		
238		Disconnect and Remove Beacon	0%	1 day	Thu 12/07/18	Thu 12/07/18	244, 249	
239		Site Clearance - Remove Triangular Island	0%	0.5 days	Fri 13/07/18	Fri 13/07/18	248, 214, 250, 254	
240		Install New Square Island	0%	1 day	Mon 16/07/18	Mon 16/07/18	249, 251	
241		Make Good	0%	1 day	Mon 16/07/18	Tue 17/07/18	250, 252, 259	
242		Complete	0%	0 days	Tue 17/07/18	Tue 17/07/18	251	
243		Phase 7.3.2 - East Footway (TTR0)	0%	3 days	Fri 13/07/18	Wed 18/07/18		
244		Site Clearance	0%	1 day	Fri 13/07/18	Mon 16/07/18	249, 255	
245		Kerbs	0%	1 day	Mon 16/07/18	Tue 17/07/18	254, 256	
246		Footway	0%	1 day	Tue 17/07/18	Wed 18/07/18	255, 257, 259	
247		Complete	0%	0 days	Wed 18/07/18	Wed 18/07/18	256	
248		Phase 7.3.3 - West Footway (2 way lights)	0%	2.5 days	Wed 18/07/18	Fri 20/07/18		
249		Site Clearance	0%	0.5 days	Wed 18/07/18	Wed 18/07/18	251, 256, 260	
250		Kerbs	0%	1 day	Thu 19/07/18	Thu 19/07/18	259, 261	
251		Footway	0%	1 day	Fri 20/07/18	Fri 20/07/18	260, 262, 264	
252		Complete	0%	0 days	Fri 20/07/18	Fri 20/07/18	261	
253		Phase 7.4 - Surfacing	0%	4 days	Mon 23/07/18	Thu 26/07/18		
254		Surfacing	0%	1 day	Mon 23/07/18	Mon 23/07/18	261, 265	
255		Remove existing Sinusoidal	0%	1 day	Tue 24/07/18	Tue 24/07/18	264, 266	
256		Install New Sinusoidal Hump	0%	1 day	Wed 25/07/18	Wed 25/07/18	265, 267, 269	
257		Complete	0%	1 day	Thu 26/07/18	Thu 26/07/18	266	
258		Phase 12 - Jasper Road (3 Way Ped Phase Lights)	0%	4 days	Thu 26/07/18	Tue 31/07/18		
259		Site Clearance	0%	1 day	Thu 26/07/18	Thu 26/07/18	266, 270	
260		Kerbs - Build Out (3 Way Ped Phase Lights)	0%	1 day	Fri 27/07/18	Fri 27/07/18	269, 271	
261		Footway - Asphalt (3 Way Ped Phase Lights)	0%	2 days	Mon 30/07/18	Tue 31/07/18	270, 275, 272	
262		Complete	0%	0 days	Tue 31/07/18	Tue 31/07/18	271, 297	
263		Phase 13 - Farquhar Road J/O Bowley Lane (TTR0 / Ped Phase)	0%	8 days	Wed 01/08/18	Fri 10/08/18		
264		Phase 13.1 - Island Works (TTR0)	0%	3 days	Wed 01/08/18	Fri 03/08/18		
265		Disconnect and Remove Beacon	0%	1 day	Wed 01/08/18	Wed 01/08/18	271, 276	
266		Site Clearance - Remove Island	0%	1 day	Thu 02/08/18	Thu 02/08/18	275, 263, 277	
267		Make Good	0%	1 day	Fri 03/08/18	Fri 03/08/18	276, 278, 285	
268		Complete	0%	0 days	Fri 03/08/18	Fri 03/08/18	277, 289	
269		Phase 13.2 - East Footway (TTR0)	0%	3 days	Thu 02/08/18	Mon 06/08/18		
270		Site Clearance	0%	1 day	Thu 02/08/18	Thu 02/08/18	276, 285, 281	
271		Kerbs	0%	1 day	Fri 03/08/18	Fri 03/08/18	280, 282	
272		Footway	0%	1 day	Mon 06/08/18	Mon 06/08/18	281, 283, 285	
273		Complete	0%	0 days	Mon 06/08/18	Mon 06/08/18	282, 289	
274		Phase 13.3 - West Footway (2 way lights)	0%	4 days	Tue 07/08/18	Fri 10/08/18		
275		Site Clearance	0%	1 day	Tue 07/08/18	Tue 07/08/18	277, 282, 286	
276		Kerbs	0%	1 day	Wed 08/08/18	Wed 08/08/18	285, 287	
277		Footway	0%	2 days	Thu 09/08/18	Fri 10/08/18	286, 288, 292, 295	
278		Complete	0%	0 days	Fri 10/08/18	Fri 10/08/18	287, 289	
279		Complete	0%	0 days	Fri 10/08/18	Fri 10/08/18	278, 288, 287, 297	
280		Phase 14 - Turney Road (TTR0)	0%	1 day	Mon 13/08/18	Mon 13/08/18		
281		Surfacing	0%	1 day	Mon 13/08/18	Mon 13/08/18		
282		Install Sinusoidal Humps x 4 (TTR0)	0%	1 day	Mon 13/08/18	Mon 13/08/18	287, 293	
283		Complete	0%	0 days	Mon 13/08/18	Mon 13/08/18	292, 297	
284		Wayfinding	0%	10 days	Mon 13/08/18	Fri 24/08/18		
285		Signing and Lining	0%	10 days	Mon 13/08/18	Fri 24/08/18	287, 296	
286		Complete	0%	0 days	Fri 24/08/18	Fri 24/08/18	295, 297	
287		Time Risk Allowance (Nominal)	0%	20 days	Mon 27/08/18	Fri 21/09/18	272, 293, 288, 298	
288		Physical Completion	0%	0 days	Fri 21/09/18	Fri 21/09/18	297, 303, 305	
289		BO197 - Q7 Section 3 Link - Construction - Completion	0%	43 days	Mon 24/08/18	Wed 21/11/18		
290		BO197 - Q7 Section 3 Link - Design - Monitoring	0%	57 days	Wed 31/08/18	Thu 17/01/19		





