



<u>Ivy Church Lane — November Newsletter</u>

Welcome to the latest issue of the Ivy Church Lane Redevelopment Newsletter, our aim is to keep all of our neighbours regularly updated with progress, planned activities, news and information relating to the scheme. We will be issuing these newsletters quarterly for the duration of the project and welcome any comments and feedback that you may have.

Project Update

The steel frame is now complete and the floor slab metal decking is being installed ready for concrete works to start at the end of this month.

Scaffold erection to the floor levels has started with the rear elevation completed to full height ready for the materials hoist installation to begin which will allow bricks and blocks to be loaded out across the floors and the walls to start being built.



Upcoming Events and On-site Activities

26/10/20 - Commence the loading out and installing of the metal floor pans and concrete floor slabs—6 weeks

30/11/20 - Blockwork internal walls starting to be built from the ground floor upwards including forming the lift shaft and stair core 04/01/21—Commencement of the face brickwork to all external walls

Site Information

Contact Details—

Southwark Council—Thandi Gonzales 020 7525 0118

Site Manager—Gary Rush 07464 496940

info@aspenbuildltd.co.uk

Working Hours—

Mon-Fri 8am-6pm

Sat 8am-1pm (when needed)

Waste Recycling Figures

To date all of the waste produced on site has been able to be recycled by Advanced Waste Solutions giving a 100% green rating for site waste on this project.


TIMBER = 5%

BRICK/CONCRETE = 42%

METAL = 42%

PLASTIC = 6%

PAPER = 5%



Considerate Constructor Scheme

Aspen Build Ltd are members of the Considerate Constructors Scheme and have registered this project with them. Registered sites are committed to care about appearance, respect the community, secure everyone's safety and value their workforce. For more information please visit https://

www.ccscheme.org.uk/ or call 0800 7831423

