

Location	Dates	Works	Restrictions that will apply	Comments
TURNEY ROAD: Dulwich Village to opposite side of No. 50 Dulwich Village	21/08/2017 to 19/09/2017	Remove existing traffic island, construct new island, kerbs and footway reconstruction	MULTIWAY LIGHTS	Completed. Fine tuning works still remaining.
DULWICH VILLAGE: Turney Road to outside of No. 38	20/09/2017 to 04/10/2017	Remove existing traffic island, construct new island, kerbs and footway reconstruction.	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
DULWICH VILLAGE: Calton Avenue to outside of No. 41	05/10/2017 to 20/11/2017	Minor drainage, kerbs, footway reconstruction	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
CALTON AVENUE: Dulwich Village to outside of No. 1D	05/10/2017 to 20/11/2017	Remove existing traffic island, construct new island, kerbs and footway reconstruction.	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
COURT LANE: Calton Avenue to opposite of No. 1C. Footway along the graveyard.	21/11/2017 to 22/12/2017	Kerbs, footway reconstruction, remove existing islands, construction of anti- shift block raised table	MULTI WAY LIGHTS PLUS ROAD CLOSURE	Works started.
CALTON AVENUE: Court Lane to outside of No. 1C. Including footway at the corner of Calton Ave/Court Lane	09/01/2018 to 29/01/2018	Kerbs, footway reconstruction, construction of anti- shift block raised table remaining part	MULTI WAY LIGHTS PLUS ROAD CLOSURE	Further updates to follow.

Location	Dates	Works/Usases	Restrictions that will apply	Comments
DULWICH VILLAGE: Calton Anenue to side of Graveyard	05/12/2017 to 22/12/2017	Kerbs, footway reconstruction, construction of anti-shift block raised table	MULTI WAY LIGHTS PLUS ROAD CLOSURE	Expected to start as programmed.
CALTON AVENUE: Dulwich Village to Court Lane n/e corner	09/01/2018 to 29/02/2018 to 22/12/2017	Kerbs, footway reconstruction construct new island	MULTI WAY LIGHTS PLUS ROAD CLOSURE	Update to follow.
COURT LANE: Calton Avenue to side of Grave Yard	05/12/2017 to 22/12/2017	Kerbs, footway reconstruction	MULTI WAY LIGHTS PLUS ROAD CLOSURE	Expected to start as programmed
DULWICH VILLAGE: Side of Graveyard	08/01/2018 to 18/01/2018	Kerbs, footway reconstruction construct new island	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
TURNEY ROAD: Dulwich Village to side of No. 50 Dulwich Village	19/01/2018 to 16/02/2018	Kerbs, footway reconstruction	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
DULWICH VILLAGE: Turney Road to outside No.60	19/01/2018 to 16/02/2018	Kerbs, footway reconstruction	MULTI WAY LIGHTS	Completed. Fine tuning works still remaining.
DULWICH VILLAGE: Parking Bays between No. 35 and Gilkes Place	21/08/2017 to 16/02/2017	Site Compound	MULTI WAY LIGHTS	Ongoing. Ten parking bays have been open to public.

Highway Projects – Department of Environment and Social Regeneration, 160 Tooley Street, SE1 5LX
Switchboard – 0207 525 5000 Website – www.southwark.gov.uk CA Office: 03303 371 001
Chief Executive – Eleanor Kelly